

Commissioning Status of Linear IFMIF Prototype Accelerator (LIPAc)

**Atsushi Kasugai (QST)
on behalf of IFMIF LIPAc Project**

(Talk: Y. Shimosaki (QST/KEK) on behalf of him)

HB2018 (Daejeon, Korea), 21 June, 2018



Collaboration for IFMIF LIPac

A. Kasugai^{A)}, P. Abbon^{D)}, T. Akagi^{A)}, L. Antoniazzi^{E)}, N. Bazin^{D)}, L. Bellan^{E)}, P-Y. Beauvais^{C)},
B. Bolzon^{D)}, D. Bortolato^{E)}, P. Cara^{C)}, N. Chauvin^{D)}, S. Chel^{D)}, M. Comunian^{E)}, H. Dzitko^{C)},
T. Ebisawa^{A)}, E. Fagotti^{E)}, D. Gex^{C)}, R. Gobin^{D)}, F. Grespan^{E)}, R. Heidinger^{C)}, Y. Hirata^{A)},
R. Ichimiya^{A)}, D. Jimenez-Rey^{F)}, A. Jokinen^{C)}, J. Knaster^{B)}, I. Kirpitchenov^{E)}, K. Kondo^{A)}, S. Maebara^{A)},
A. Marqueta^{B)}, J. Marroncle^{D)}, P. Mendez^{F)}, J. Molla^{F)}, C. de la Morena^{E)}, M. Montis^{E)}, I. Moya^{C)},
A. Palmieri^{E)}, A. Pisent^{E)}, G. Phillips^{C)}, I. Podadera^{F)}, G. Pruneri^{B)}, D. Regidor^{F)}, B. Renard^{D)},
K. Sakamoto^{A)}, F. Scantamburlo^{B)}, T. Shinya^{A)}, M. Sugimoto^{A)} and M. Weber^{F)}

- A) National Institutes for Quantum and Radiological Science and Technology (QST), Japan
- B) IFMIF/EVEDA Project Team, Japan
- C) Fusion for Energy (F4E), Germany
- D) Commissariat à l'Energie Atomique et aux Energies Alternatives (CEA/Saclay), France
- E) Istituto Nazionale di Fisica Nucleare, Laboratori Nazionali di Legnaro (INFN-LNL), Italy
- F) Centro de Investigaciones Energéticas, Medioambientales y Tecnológicas (CIEMAT), Spain

Outline:

1. Introduction
2. IFMIF LIPAc
3. Commissioning Status of LIPAc
4. Schedule
5. Summary

Introduction (1 / 3) Purpose of IFMIF

DEMO: Demonstration Power Reactor (propose)




ITER: experimental nuclear fusion reactor

DEMO: nuclear fusion **power** reactor
Production of power ~GW



For design, construction, and safe operation of DEMO,
evaluation of material data under neutron environment is
indispensable.

IFMIF: International Fusion Materials Irradiation Facility (plan)




An accelerator based neutron source using
 Li(d,n) reactions.

Introduction (2 / 3) Constitution of IFMIF

IFMIF: International Fusion Materials Irradiation Facility (plan)


IFMIF consists of two deuteron linear accelerators, free surface liquid lithium target, test cell, and the post irradiation examination facility.



Neutron flux: $10^{14} \text{ n/cm}^2 \cdot \text{s}$

Introduction (3 / 3) What is IFMIF LIPAc

IFMIF: International Fusion Materials Irradiation Facility (plan)



LIPAc: Linear IFMIF Prototype Accelerator
(under construction)

Energy 9MeV/

Average beam current 125mA/D+beam

Objective: Proof of principle of IFMIF

Beam dump



Outline:

1. Introduction

2. IFMIF LIPAc

3. Commissioning Status of LIPAc



4. Schedule

5. Summary

IFMIF Prototype accelerator (LIPAc)



Design, Manufacturing, Delivery: European Lab

Injector




9 MeV D-beam
125 mA


RFQ



SRF



Prototype



Injector

Coordination of European activities

F4E
Project Team, Rokkasho



Rokkasho

**QST, Rokkasho Fusion
Institute**

R&D building

For future

IFMIF Building



D-Plate (Diagnostic system) + LPBD (Low Power Beam Dump) (temporary)

Outline:

1. Introduction

2. IFMIF LIPAc


3. Commissioning Status of LIPAc

4. Schedule





5. Summary

IFMIF Prototype accelerator (LIPAc)

Injector





Injector




Prototype





- 100 kV, >140 mA, <0.3 π mm.mrad (initial target)
- 5 electrodes system with secondary electrons repeller .
(plasma electrode, intermediate electrode, 2 ground electrodes and repeller electrode)

First Experiment of Injector (2015)




Emittance@2015
(target: $< 0.3\pi$)
 $\epsilon = 0.233\pi$ mm·mrad
@ beam current=109 mA
Beam voltage: 100 keV
10% duty

Beam Emittance measurement (2017)

- Redesign of Electrodes
- 3D precise alignment for electrodes

Injector Experiment (Oct. 2017~)




D+ beam: 100keV, 2ms, duty cycle 5 %:

→ Good Emittance of $0.15\pi\text{mm}\cdot\text{mrad}$ was achieved.

($\epsilon = 0.233\pi\text{mm}\cdot\text{mrad}$ @ first D+ extraction)


IFMIF Prototype accelerator (LIPAc)

Injector






9MeV D-beam
125mA

SRF




Injector



Prototype

RFQ and High Power RF System (2017)

E. Fagotti, “Beam Commissioning of the IFMIF EVEDA Very High Power RFQ”, in Proceedings of IPAC2018.



175MHz/200kW x 8 RF modules



- 9.8 m
- Resonant frequency: 174.995 MHz


Jul. 2017: Vacuum pump, Cooling, Waveguide installed.

RFQ RF conditioning with 8 RF modules

1st RF injection to RFQ cavity with 8 RF chains synchronized was succeeded on 31 Jul 2017



RFQ Conditioning (Simultaneous Injection using 8 RF modules)



(Jan. 2018)
 <- We achieved at **132kV**,
 short pulse (~20 us), 1Hz.

Troubles

(June 2018)
 ~77kV, pulse < 1ms, 1Hz

= Conditions for accelerating
 proton beam @ RFQ are
 satisfied.


Example of Conditioning Troubles



**Damaged
dummy load to absorb
reflection power from
RFQ**

**→ Some dummy loads
were replaced.**

**RF window at coupler was damaged
→ Vacuum leakage was occurred at RFQ.**



**E. Fagotti, “Beam Commissioning of
the IFMIF EVEDA Very High Power
RFQ”, in Proceedings of IPAC2018.**

Commissioning scene of LIPAc components



For test of first acceleration by RFQ, H+, not D+, is chosen to avoid unnecessary activation.

Toward first H+ acceleration by RFQ,

- RFQ conditioning
- MEBT commissioning
- D-Plate commissioning
- Check of control system

are simultaneously performed.




First proton beam injected into the RFQ on 13 June 2018




<http://www.ifmif.org/>

M. Comunian et al., “Beam Dynamics Simulation and Measurements for the IFMIF/EVEDA Project”, HB2018, WEP1WB02.



7 mA @ LEBT and ~1.9 mA @ LPBD
→ about 30% of total transmission




After some optimization, more than 80% of transmission in the RFQ, on 15 June 2018.


Outline:

1. Introduction
2. IFMIF LIPAc
3. Commissioning Status of LIPAc
- 4. Schedule**
5. Summary

IFMIF Prototype accelerator (LIPAc)



HEBT and BD will be installed in 2018



Inner structure of SRF
Super conducting cavity arrays
D+ beam/125 mA is accelerated
from 5MeV to 9MeV



Super conducting cavity
Prototype (Nb, Ti)




**SRF will be assembled at Rokkasho in 2018.
conditioning from Aug. 2019.**

Full beam commissioning will be performed from Jan. 2020.


RF test
 $Q \sim 6E8 @ 5.4MV/m$
1.6E9 @low field

SRF Linac: Specifications

Objective: accelerate a 125 mA D⁺ beam in CW operations from 5 to 9 MeV



Cavity string, Cold mass



Target Values of complete Cryomodule

Frequency	175 MHz
β value of the HWR	0.094
Accelerating field E_a	4.5 MV/m
Unloaded Quality factor Q_0 for $R_s=20$ n Ω at nominal field	1.4×10^9
Beam aperture HWR/SP	40 / 50 mm
Freq. range of HWR tuning syst	60 kHz
Freq. Resolution of tuners	200 Hz
Max. transmitted RF power by coupler in CW (for LIPAc)	70 kW
Max. reflected RF power in CW	20 kW
External quality factor Q_{ex}	6.3×10^4
Magnetic field B_z on axis max.	6 T
$\int B \cdot dl$ on axis	1 T.m
Field at cavity flange	≤ 20 mT
CBPM position meas. Accuracy	0.25 mm
CBPM phase meas. accuracy	2 deg
Total Static/Dynamic Heat losses	26 / 95 W

Outline:

1. Introduction
2. IFMIF LIPAc
3. Commissioning Status of LIPAc
4. Schedule
- 5. Summary**

- IFMIF Prototype accelerator is under construction with international collaboration between Japan and EU.
- In the Injector experiment, high quality D+ beam was demonstrated. 175 mA extracted beam, Emittance= $0.15\pi\text{mm}\cdot\text{mrad}$ @ 100keV.
- RF power commissioning is underway for RFQ (9.8m length). RF voltage (between the vanes) required for H+ beam acceleration was achieved.
- First H+ was injected into RFQ on 13 June 2018. After optimization, more than 80% of transmission in the RFQ was confirmed.
- Our activities have entered to a new stage.

Commissioning Status of Linear IFMIF Prototype Accelerator (LIPAc)

**Atsushi Kasugai (QST)
on behalf of IFMIF LIPAc Project**

(Talk: Y. Shimosaki (QST/KEK) on behalf of him)

HB2018 (Daejeon, Korea), 21 June, 2018