

The Commissioning Plan for CSNS Accelerators

Sheng Wang, Jun Peng, Huafu Ouyang, Shinian Fu
Institute of High Energy Physics, CAS


Sep. 18, 2012 (HB2012, Beijing)



Outline

- A brief introduction to CSNS
- The commissioning schedule and the goal at each stage
- The linac commissioning plan
- The RCS commissioning plan
- Summary

A brief introduction to CSNS



3-stage beam commissioning goal

- First stage: Oct. 2013 to Aug. 2017
 - low intensity beam on the target**
- Second stage: 2017.03-2018.03
 - 10kW beam for acceptance**
- Third stage: 2018.03-2021.03
 - beam power to the design goal of 100kW**

Planned commissioning Schedule

| | | |
|----------------------|--------------------------|----------|
| Front end | Oct.18,2013-Apr.10, 2014 | 125 days |
| RFQ,MEBT,DTL1 | Jun.5,2014-Aug.27, 2014 | 60 days |
| DTL2-4 | Jun.30, 2015-Nov.3, 2015 | 90 days |
| LRBT+Linac | Nov.4,2015-Jan.6, 2016 | 46 days |
| RCS | May13,2016-Mar.2, 2017 | 210 days |
| RTBT | Mar.3,2017-May 25, 2017 | 60 days |
| First beam on target | Aug.24, 2017 | |
| Beam power to 10kW | Aug.25,2017-Mar.3,2018 | 6 months |
| Beam power to 100kW | Mar.3,2018-Mar.3,2021 | 3 years |

Commissioning goal of first stage

- Bring the Linac, LRBT, RCS, and RTBT (up to the Extraction Dump/target) into beam operation
- Characterize the primary beam parameters with low beam intensity
- Establish and validate the whole commissioning procedures which will be used for the high intensity normal operations
- Study the dependence of beam performance on various tuning parameters
- Study various error effects on the beam
- Study the beam loss, and measure the beam losses to determine the threshold of beam loss for MPS


Beam dumps

| Beam dumps | Beam energy | Power limit |
|--------------------|---------------|---------------|
| Linac-dump1 | 250MeV | 4kW |
| Linac-dump2 | 250MeV | 0.2kW |
| Temp-dump | 30MeV | 0.16kW |
| Inj-dump | 250MeV | 2kW |
| RCS-dump | 1.6GeV | 7.5kW |

Beam parameters for linac commissioning

| | Peak current | Pulse width | Repetition |
|-----------------------------------|--------------|-------------|------------|
| Short-current | 5mA | 50μs | 1Hz |
| Commissioning goal for acceptance | 15mA | 420μs | 5Hz |
| Design | 15mA | 420μs | 25Hz |
| Single shot | 5mA | 150ns~420μs | Sporadic |

MEBT commissioning



BPM=beam position monitor
 PR=profile monitor

FCT=fast current monitor
 CT=current monitor

Q=quadrupole magnet
 EM=emittance monitor

GV=gate valve
 ST=steering magnet

DR=drift space

MEBT is comprised of:
 10 electrical magnets
 6 Steering magnets
 2 Bunchers

Beam diagnostics including:
 8 BPMs
 2 CTs
 5 FCTs
 4 Wire Scanners
 1 Emittance Monitor


➤ Longitudinal tuning

Find the RF set point of buncher cavities with a phase scan method.


The amplitudes of two bunchers are determined finally by the beam transmission rate at the exit of DTL-1.

➤ Transverse tuning

Based on the values of measured beam parameters, calculate the emittance and Twiss parameters at the exit of RFQ, and then the quadrupole strength is determined based on the calculated emittance and Twiss parameters



DTL commissioning



Temporal Beam Diagnostic system:

1BPM, 1CT, 2FCT, 1 QEM, 1 x-y steering magnet, 1EM, 1WS
 1 Energy degrader /Faraday cup, 1 Beam dump(0.163kW)

| Tank number | 1 | 2 | 3 | 4 | total |
|---------------------------------|------------|-------|-------|-------|-------|
| Output energy (MeV) | 21.67 | 41.41 | 61.07 | 80.09 | 80.09 |
| Number of cell | 64 | 37 | 30 | 26 | 157 |
| RF driving power (MW) | 1.35 | 1.32 | 1.32 | 1.34 | 5.33 |
| Total RF power (MW) (I=15mA) | 1.62 | 1.62 | 1.62 | 1.63 | 6.49 |
| Accelerating field (MV/m) | 2.86 | 2.96 | 2.96 | 3.0 | |
| Synchronous phase (degree) | -35 to -25 | -25 | -25 | -25 | |


DTL-1 commissioning

➤ Measuring the transmission rate

The RF of DTL-1 is turned off and the quadrupole setting is 3MeV beam transport line mode.

➤ Longitudinal tuning

Find the RF set point of DTL1 with a phase scan method. The tuning goal of the RF set point is **1deg** in phase and **1%** in amplitude.



Phase scanning




Figure 4: Phase scan curves for the DTL-1. Circles show measured beam energies and curves show results from the modelling.

- The phase scan curve obtained with a numerical model for the design RF set-point is adopted as the reference curve;
- The reference curves is shifted to fit the measured phase scan curves under various RF amplitude settings;
- Calculating the deviation between the measured phase scan curve and the fitted phase scan curve ;
- The deviation between the measured phase scan curve and the fitted phase scan curve is fitted using a 2nd order polynomial function with respect to the tank amplitude so as to find the optimum tank level.

By courtesy of K. Hasegawa,
 "Commissioning of the J-PARC Linac"

DTL-1 commissioning

➤ Transverse tuning

The quadrupole setting for DTL-1 is based on the beam dynamic design

➤ An alternative transverse matching method of the MEBT to the DTL-1

By tuning the four matching quadrupoles of the MEBT, minimize the rms emittances measured from emittance scanners in D-plate






Fig. 2. Plots of the transverse rms emittance values vs. individual gradient changes of the MEBT matching quadrupoles, expressed as percent deviations from their design values, with all other gradients held at their design values.

By courtesy of D.Jeon et al,
 “Paractical transverse matching of the high-intensity SNS Linac”

DTL-2 ,3,4 commissioning

- The three tanks will be commissioned one by one
- The tuning procedure for each tank is similar to the DTL-1.



DTL-1,2,3,4 commissioning

- Beam current **5mA->15mA**, step length 5mA, marco-pulse length 50 μ s, repetition rate 1Hz
Repeat RF tuning of bunchers and transvers matching
- Beam current 5mA, marco-pulse length **50 μ s->420 μ s**, repetition rate 1Hz
Monitoring the transmission rate
- Beam current 5mA, marco-pulse length 50 μ s, repetition rate **1Hz->5Hz**
Monitoring the transmission rate
- Beam current **15mA**, marco-pulse length **50 μ s->420 μ s**, repetition rate **1Hz->5Hz**
Monitoring the transmission rate

RCS , LRBT and RTBT Commissioning


Diagnostics for RCS and Beam line commissioning

| Section | CT | FCT | BPM | BLM | FBLM | WS | WCM | MWPM |
|-----------|----|-----|-----|-----|------|----|-----|------|
| LRBT | 2 | 3 | 20 | 28 | | 7 | 3 | 5 |
| RTBT | 4 | | 33 | 50 | 2 | 8 | | 2 |
| Inj. Dump | 1 | | 2 | 3 | 1 | | | 1 |
| R-Dump | 1 | | 2 | 6 | 1 | | | 1 |

| | SCT | MCT | DCCT | FCT | WCM | BPM | BLM | FBLM | tune |
|-----|-----|-----|------|-----|-----|------|-----|------|------|
| RCS | 1 | 1 | 1 | 3 | 2 | 32+3 | 72 | 9 | 2 |

Beam power limit to diagnostic system

| | Peak current | Pulse length | Repetition rate |
|-----------------|--------------------------------------|---|------------------------------------|
| LRBT BPM | >5mA | / | / |
| LRBT WS | $\leq 15\text{mA}$ | $\leq 100\mu\text{s}$ | $<1\text{Hz}$ |
| RCS BPM | $\geq 5\text{mA}$ | $>500\text{ns}$ | / |
| RTBT BPM | $\geq 5\text{mA}$ | / | / |
| RTBT WS | / | / | / |



- Transporting a beam through the LRBT line (including linac dump line), the RCS injection region, the injection dump line and to the injection dump;
- Commissioning the diagnostic devices, BPMs, BCMs, WSs, then measure the beam energy, emittance, trajectory and optics;
- The dispersion in LRBT can be measured by adjusting the linac energy via the accelerating phase of the last cavity;
- In the beginning, the beam can be tracked by both BPM and BLMs;
- The transport efficiency will be measured by using BCMs;
- The beam orbit can be corrected by correctors to minimize the beam loss;
- The optics model can be re-calculated and calibrated based on the measured emittance , twiss parameters and the beam profiles as constraints;
- Linac beam ready to inject into RCS...

Preparing for injection

Firstly, directed beam to injection dump



RCS commissioning – injection

- In day 1 commissioning, large stripping foil will be used
- Firstly, multi-turn injection with fixed injection point
- After the beam has been stored, the injection bump orbit need to be precisely tuned. By using one turn by turn BPM, with a single short mini-pulse injection beam (less than 150ns), the relative injection orbit height can be precisely measured. The precise measurement of relative injection orbit height is one of the most important issue in the injection commissioning.

RCS commissioning – painting

- The phase space painting will be performed first in one plane, and then in both plane
- The painting beam will be extracted immediately after painting, and the painting beam distribution can be measured by using MWPM in the RTBT beam line
- With the RF off, the injected beam momentum spread can be estimated by using WCM, or by WS at the dispersion region of LRBT
- Debuncher parameters will be optimized according to the estimation of momentum spread and beam loss

RCS commissioning –DC mode

- The RCS will be commissioned with DC mode and mini-pulse
- The transverse secondary collimators can be used as beam dump
- By using turn by turn BPM and BLM to track the beam, perform the storage of the first beam
- WCM can be used to measure the beam current
- Chicane and COD correction
- Measure and restore the nominal tunes and linear optics, measure the transverse coupling
- Beam loss and collimation study
- Application software commissioned with beam

RCS commissioning – extraction and RTBT

- Extracting beam from RCS and transport the beam to the RCS dump;
- The diagnostics will be commissioned in the RTBT line up to dump.
- The kicker should be checked independently with small amplitude, and the timing of kicker should be adjusted
- In the beginning, BLMs in RCS and RTBT will be the tool to track the extraction procedure, and the extraction condition will be established by tuning the timing and amplitude of kickers
- The emittance of extraction will be measured.
- The optics of RTBT line up to dump will be corrected based on beam measurement

RCS commissioning – AC mode


- Based on the optimized DC mode with RF cavities
- Start with the minimum injection pulse
- Check the tracking among 5 families Q power supply and 1 family dipole power supply based on the beam
- Measure the COD and optics parameters during the different stage of a RCS cycle by ICA method using turn by turn BPMs
- Optimizing the extraction parameters under AC mode
-

RF cavity commissioning with beam

- Commissioning for both DC mode and AC mode
- Commissioning with both low beam density and high beam density
- The lowest frequency will be set according to the measured energy of injection beam
- Interlock with LEBT chopper and extraction kickers will be checked
- 8 cavities will be firstly independently commissioned with beam, and then commissioned together
- For AC mode, the voltage curve should be optimized based on the beam

RTBT commissioning

- The remain part of RTBT will be commissioned upon target condition
- The orbit and optics will be corrected based on beam
- The effect of octupoles will studied with low intensity beam
- The beam loss on the 3-collimators in front of the target will be measured to determine the local optics



Thank you for your attention!