


ELENA COMMISSIONING



D. Gamba* on behalf of the AD/ELENA collaboration


NAPAC2019 – 4th Sep 2019



- From AD to ELENA: an **overview**
- Status of H^- , $pbar$, electron cooler commissioning
- **First beam extracted** to experiments (**GBAR**)
- **Current Activities and Plans for CERN Long Shutdown 2 (LS2)**

* davide.gamba@cern.ch

AD – a unique facility providing 5.3 MeV antiprotons





Sketch of the “present” AD
circumference 182 m

- $\sim 1.5 \cdot 10^{13}$ protons (26 GeV) on target
- $\sim 3.5 \cdot 10^7$ antiprotons captured in AD
 - Acceptances $200 \mu\text{m } \epsilon_G$ and $\pm 3 \cdot 10^{-2}$
- Deceleration to the lowest energy 5.3 MeV reachable “safely” (limited by field quality)
- Beam cooling
 - Stochastic 3.57 and 2.0 GeV/c
 - Electron 0.3 and 0.1 GeV/c
- $\sim 3 \cdot 10^7$ antiprotons extracted per cycle
 - $\sim 70\%$ within $<1 \mu\text{m } \epsilon_G$
tails up to $10 \mu\text{m } \epsilon_G$
 - 95% within $10^{-4} \delta p/p$ and 400 ns
(before bunch rotation)
- Vacuum pressure: $\sim 10^{-10}$ mbar
- Cycle length ~ 100 s


Why ELENA ?

= Extra Low ENergy Antiproton ring




- To be able to **capture antiprotons in penning traps**, most experiments **use degrader foils** to further **decelerate** the **5.3 MeV** antiprotons coming from AD to a few keV.
- Energy straggling increases energy spread such that **only a few antiprotons can be captured** ($< 1\%$); even with optimized foil thickness
 - Almost **half of the incoming pbars** are **stopped in foil**, where they annihilate
 - Almost **half of the incoming pbars** are **too energetic** to be trapped
- **ASACUSA decelerates antiprotons** with an **RFQ**
 - they achieved about **one order of magnitude higher trapping efficiencies**
- **ELENA** will provide **100 keV antiprotons** (over 4 bunches => serving 4 experiments)
 - **Expected two order of magnitude higher trapping efficiency**
- **Other requirements from experiments:**
 - **Beam size** on foil small enough (rms size < 1 mm); full **bunch length** less than < 300 ns

ELENA Ring – 2018




$C=30.4\text{ m}$
 $B\rho/R$ down to 94 G


ELENA Ring – 2018




ELENA Commissioning – Ion Source and Line from Source to Ring




- Aim: **progress as much as possible** without taking precious antiprotons
- Source available and tested well in advance
 - 100 keV (post-acceleration), source a few meters from Faraday cage with HV cables in between
 - First tests with source mounted in Faraday cage
- Empirical adjustments led to unexpected quadrupole settings in injection line
- Limited beam diagnostics due to delays with SEM
 - Only one profile monitors with temporary electronics




Circulating H⁻ beam; lifetimes > 1 s





H- Status: a “full cycle”



- **Accelerating cycle:**
 - From 85 keV to 100 keV
 - From 100 keV to 5.3 MeV
 - Back to 100 keV.
- Possible to have beam even for energies lower than 85 keV after deceleration
- H⁻ beam also used for **GBAR** commissioning
 - **First experiment taking ELENA beam**
- H⁻ lifetime main limitation for long cycles, and/or e-cooling studies
- Unfortunately we had many **issues** with **HV insulation transformer**
- Only a few month operations in 2018 at 85 keV instead of nominal 100 keV
- H⁻ could only be used for a few sub-system (e.g. RF, timing) and partially to commission transfer line to **GBAR** experiment.





- **Bunch to bucket** transfer between **AD** and **ELENA** ($\sim 3.2\text{E}7$ pbars) and deceleration with **phase** and **radial loops**





Bunch transferred into ELENA waiting bucket - Phase loop damps synchrotron oscillations

First decelerating cycles: Impact and correction of injection orbit




Orbit correction in injection transfer line to match ELENA closed orbit



From B. Lefort ([link](#))


- Design based on L-LSR e-cooler (Kyoto)
- Cooler **installed** beginning of **December 2017**
 - Unfortunately, a **vacuum leak** developed after first bake-out
- Cooler taken out for dismounting and repair
 - **ELENA** restarted delayed to April 2018




E-cooler in action (35 MeV/c plateau)



~half profile measured with “scraper”





Schottky signal




- Clear transverse and longitudinal emittances reduction observed
- Only limited amount of time on systematic optimization of cooling (**lack of time**)
 - Some optimisation with orbit bumps/angles in e-cooler
 - Surely(?) margin for improvements

Some details (35 MeV/c plateau)



- Some **drift** of mean energy
 - e- beam energy drift?
- **Longit. cooling time** of the order of 1 s
 - **Momentum spread** ($\sim 2.5e-4$) and **cooling time** compatible with expectations
- Clear **reduction** of transverse **beam size**
- No sizable variation of beam mean transverse position



Cumulative Distribution Functions from Left/Right scrapings

Transverse performance



TABLE 6.8: Intermediate plateau summary table. Note: changes in emittance are expressed as percentages of initial emittance.

	begin		end			
	$t=7.8$	Error	$t=14.5$	Error	Change	Error
ϵ_y (mm mrad)	1.59	0.02	1.15	0.02	28%	2%
y_0 (mm)	-2.88	0.03	-2.89	0.03	-0.01	0.06
ϵ_x (mm mrad)	3.6	0.27	0.70	0.05	81%	10%
x_0 (mm)	-4.05	0.04	-4.22	0.04	-0.17	0.08

TABLE 6.9: Ejection plateau summary table. “e⁻C. Off” and “e⁻C. On” refer to the status of the electron cooler. Note: changes in emittance are expressed as percentages of initial emittance.

	begin		end			
	e ⁻ C. Off	Error	e ⁻ C. On	Error	Change	Error
ϵ_y (mm mrad)	2.55	0.03	0.53	0.01	79%	2%
y_0 (mm)	-2.08	0.03	-2.03	0.03	0.05	0.06
ϵ_x (mm mrad)	2.5	0.20	0.55	0.04	78%	10%
x_0 (mm)	-3.67	0.04	-3.91	0.04	-0.24	0.08

still, about **x2 worst than design** values
(0.3/0.2 μm ϵ_G for **coasting beam** with cooling on)



Great emittance reduction

From J.Hunt Ph.D thesis

Tune optimization



- Machine was **designed** to allow for a **broad range of tunes** (around 2.3/1.3)
- Several **tune measurements** taken at different time with **different optics**
 - Mainly **empirical adjustments** / **trial-and-error** approach
 - The main observable for **optimization** was the **transmission** along cycle




- Finally able to control tune better than $\Delta Q < 0.02$
 - Mainly **limited by beam time** and **control system** restrictions (being solved)


Kick response matrix analysis



- Discrepancies between machine model and measurements have been observed
 - Discrepancy varies along magnetic cycle, pointing to possible hysteresis effects
- A possible way to investigate is via kick response matrix analysis
 - (Preliminary) Overall agreement between theoretical optics and fitted optics



Status End of Run 2018



- Almost nominal cycle:
 - Injection 100 MeV/c
 - Deceleration to 35 MeV/c ($h = 1$)
 - De-bunching and **e-cooling**
 - Deceleration to 13.7 MeV/c ($h=4$)
 - De-bunching and **e-cooling**
 - Re-bunching (**with e-cooler on**) on $h=4$ and **extraction to experiment**
 - GBAR only user so far.
- If we trust LLRF intensity estimate we have **about 50% deceleration efficiency**
- Still quite some **losses** at the end of **second ramp**
 - **Still to be understood...**


Not far from design parameters

Connection of ELENA to AD experiments approved at the end of 2018


Bunches extracted to GBAR



- Beam profiles measured on **Microwire monitors** installed in **GBAR** line



Gaussian fit by hand with $\sigma_H = 5 \text{ mm}$




Gaussian fit by hand with $\sigma_V = 2.5 \text{ mm}$

- Acquisitions with second monitor LNE.BSGWA.5020 in GBAR line


- Beam sizes with voltages of first two quads of line set to zero

- $\beta_H = 6 \text{ m}$ gives rms emittance:
 $\epsilon_H = 4.1 \mu\text{m}$ (without taking dispersion into account)
(design $1.2 \mu\text{m}$)
- $\beta_V = 4 \text{ m}$ gives rms emittance:
 $\epsilon_V = 1.5 \mu\text{m}$ (design $0.75 \mu\text{m}$)



Transfer line to GBAR

Bunches extracted to GBAR




■ According to Transverse Pickup signals:

- After injection 3.7e7 pbars
- Before extraction $4 \times 4.3e6 = 1.7e7$ pbars


■ According to Magnetic Pickup in extraction line we see about 1e7 pbars extracted (over all 4 bunches)

- Unrealistic to think we are losing 0.7e7 pars at extraction... Probable some calibration error!




“Bunch rotation” ($h=1$)

- **Possible** to shorten the bunches (but higher energy spread) with bunch rotation (not baseline) for $h=1$ operation.



Current Activities and Plans for LS2


LS2: Electrostatic lines being installed



Some concern: stray fields from experiment magnets



- $|B|$ @ common beam level
- 5 exp. magnets simulated:
 - AEgIS (1T)
 - AEgIS (4.46T)
 - ATRAP 1 (5T)
 - ATRAP 2 (1T)
 - ATRAP 2 PBAR (2T)
- Based on analytical calculations and numerical field maps inside the magnets





Courtesy J. Jentzsch - [indico](#)


- From preliminary studies, **transfer line design should be able to cope with static fields**
 - **How to cope with experiments going on/off while others are taking beam?**
 - Additional **shielding** and/or “online” orbit correction knobs possible
 - **Plan is to start sending beam to first assess the actual impact on the beam**

Some concern:

Ion source instability under investigation



- Experienced **poor beam intensity stability**
- **Lack of nearby instrumentation** for debugging
- Possible to see source **instability** on ELENA pick-up



- **2018** a very **fruitful year** for **ELENA** commissioning
 - Many **sub-systems** (RF, BI, e-cooler) (**almost**) fully **commissioned**
 - Nominal **beam performance** (**almost**) **established**
- **E-cooling** is doing what it has promised
 - Emittance reductions of **~80%** at **100 keV**
 - **Longitudinal beam specifications** met with **bunched beam cooling**
 - **Results obtained with limited/empirical studies → room for improvement!**
- **Could not fully profit of the H^-/p source => being fixed**
 - Use of **p** beam envisaged for **e-cooling studies** (**higher rep rate**)
- **Plans for LS2**
 - **Installation** of the **ELENA transfer lines** to the “old” experimental zone
 - **Fix damaged tune kicker** in ELENA Ring
 - **Fix ion source** and **Improve** its **reliability** and **stability**
 - **Resume commissioning activities** with **H^-/p** in **2019/2020**
 - **Commissioning** of **electrostatic transfer lines** in **2020**

Thanks!



- Wolfgang Bartmann
- Pavel Belochitskii
- Lajos Bojtár
- Francois Butin
- Christian Carli
- Marco Calviani
- Fritz Caspers
- Bruno Dupuy
- Tommy Eriksson
- Miguel Fernandes
- Matthew Alexander Fraser
- Alexandre Frassier
- Pierre Freyermuth
- Pierre Grandemange
- Lars Varming Joergensen
- Bertrand Lefort
- Stephan Maury
- Sergio Pasinelli
- Flemming Pedersen
- Laurette Ponce
- Gerard Alain Tranquille
- ... + many other colleagues to whom
I apologies!

